

SMES Coil Status

Ramesh Gupta (BNL PI - SMD)
Piyush Joshi (Electrical Engineer)
Seetha Lakshmi (Post-doc)
Peter Wanderer (Division Head)

Superconducting Magnet Division
November 29, 2012




Overview of Activities

- **Inner coil construction and 77 K QA test**
 - All 28 inner coils wound; all 14 double pancake tested
 - A significant internal milestone met right on schedule
- **Outer coil construction and 77 K QA test**
 - 1 single pancake tested; 3 completed winding, 4th is being wound
- **Construction of test fixture for outer double pancake tests at 77 K and 4 K**
 - All parts received; final machining and assembly underway
- **Progress in the developing electronics with coil subdivided for quench protection**
 - Slides by Piyush Joshi
- **Evaluation of alternate scenarios for integration if plus-up funding not received**
 - Three options, one with 4 K testing (details in James Higgins presentation)
- **Update on Milestones**
- **Summary**

77K Test of Each Double Pancake


- Each double pancake is subjected to a detailed QA test at 77 K (see the amount of instrumentation on right).
- This assures that all joints are good and the conductor, as wound in coil, does not have an unacceptably large drop in performance along the length.
- A weak link at wrong place may limit the performance of the entire system as the conductor is subjected to unprecedented level of stresses.
- A significant variation in performance has been found from pancake to pancake (both in the overall critical current and in the distribution within).
- These measurements are allowing us to use 100% of pancakes by appropriately choosing their location.



Inner double pancake for 77 K test

Summary of 77 K test of all inner pancakes


I_c and n value at 77 K of single pancake coils



Tested in double pancake structure with two single pancakes powered in series.
Arrow indicates lower performing pancake limiting the I_c measurements.




Summary of 77 K test of all inner pancakes

I_c and N value at 77 K of single pancake coils



Practice coils (SS)

Outer Pancake #1




Made with ~210 meter of 12 mm tape with 65 micron copper.
25 micron of SS tape between turns (No. of turns = 258).

77 K test set-up for outer single pancake



- A simpler single pancake test fixture to qualify outer pancake so that we can proceed with winding.
- Double pancake coil fixture is under construction (nearing completion) which will allow testing of joints and double pancake assembly.

77 K Test Result of the First Outer Pancake



Legends indicate the turn numbers between the sections where the onset of resistive voltage is measured

Pancake reaches over 100 A ($1 \mu\text{V}/\text{cm}$ criterion)

➤ **Coil and winding techniques are acceptable**

✓ **OK to proceed**

Preparation of the Test Fixture for the Outer Double Pancake (for both 77 K and 4 K tests)



Inner SS tube being machined to size after putting fiberglass epoxy insulation

More Parts of the Test Fixture for the Outer Double Pancake (for both 77 K and 4 K tests)




Work in progress. Some more machining and assembly is still needed. The fixture should be ready in December for 77 K double pancake test. A simpler single pancake test fixture was used to qualify construction.

Status of Milestones

- **SMD does not have any official milestone till Q11.**
- **Internal milestone of (a) construction of all inner single pancake and (b) assembly and 77 K QA test of all inner double pancake has been met - right on time.**
- **Q11 milestone (4 K test of 1.7 MJ SMES coil) is on track.**
- **Integration test has to be planned carefully.**

2 Power Supplies and Energy Extraction systems



2 Control and Quench detection systems

NI FPGA
based
Quench
Detector



NI PXIe
based
Data
Logger

NI PXI
based
Data
Logger

NI FPGA
based
Quench
Detector



Summary

- Inner pancake construction and 77 K QA testing has been completed.
- With proper sorting (based on the location of coil), we should be able to use all 28 pancakes in the final SMES assembly.
- First outer pancake has been successfully built and tested. 4th coil (of total 16 pancakes) is being currently wound.
- Fixture for testing outer double pancake is getting ready.
- Construction of quench protection electronics is progressing well.
- Integration plans have to be carefully developed.

Backup Slides